

York County Capital Projects Sales Tax Audit

May 1, 2018-June 30, 2024

December 9, 2025

South Carolina Department of Revenue 300A Outlet Point Boulevard Columbia, South Carolina 29210

EXECUTIVE SUMMARY

The South Carolina Department of Revenue conducted a compliance audit of York County's One Percent Capital Projects Sales Tax program. The audit evaluated the collection and use of the tax revenues from May 1, 2018 to June 30, 2024.

The audit concludes that York County was in compliance and the penny tax collections were used exclusively for projects listed on the 2017 referendum.

I. INTRODUCTION

The South Carolina Department of Revenue (Department) conducted an audit of the York County Capital Projects Sales Tax. The Department has a duty to ensure public accountability and transparency regarding the expenditures of the Capital Projects Sales Tax revenue collected, by utilizing its authority as the administrator of the tax.

II. AUDIT OBJECTIVE & SCOPE

The purpose of this audit was to perform an independent and objective compliance audit of the York County Capital Projects Sales Tax. The audit scope included review of the expenditures and collection of the sales tax revenue for the period from May 1, 2018 to June 30, 2024.

III. BACKGROUND

The Capital Projects Sales Tax Act (SC Code Section 4-10-300) empowers counties to impose, pursuant to a referendum, a sales and use tax not to exceed 1% within its jurisdiction for a specific purpose or purposes and for a specific period of time. The revenue from the tax is to be used to pay for capital projects provided in the resolution and included in the referendum question directly, to service general obligation bond debt incurred by the county for such improvements, or a combination of these purposes.

In the 2017 General Election York County voters approved a referendum on the imposition of the 1% Sales and Use tax for a period of seven years beginning May 1, 2018.

IV. AUDIT SUMMARY

As noted in the 2017 referendum, all revenue received from the sales and use tax would be used to pay the costs of the capital projects detailed in the aforementioned referendum.

To verify collections, we compared the deposit amounts on York County's general ledger to the South Carolina Department of Revenue's Allocation Report. To verify expenses, we reviewed a sample of capital project transactions from the general ledger and verified supporting invoices.

V. TAX COLLECTION

York County collected \$287,062,331 in 1% Capital Projects Sales and Use Tax for the audit period. Below is a list of the York County projects as approved by the 2017 referendum that reflects the budget and project status from May 1, 2018 through June 30, 2025.

| York County Capital Projects | | | | | |
|-----------------------------------|-----|--------------|----|-------------------|-----------------------|
| Project Name | Ori | ginal Budget | | Amended Budget | Project Status |
| Hwy. 557 - 5 lane | \$ | 8,000,000 | \$ | 50,000,000 | Started-Not Completed |
| Hwy. 160 East | \$ | 3,300,000 | \$ | 5,700,000 | Started-Not Completed |
| Riverview Road | \$ | 6,010,000 | \$ | 16,000,000 | Started-Not Completed |
| Mount Gallant Phase 3 | \$ | 23,810,000 | \$ | 40,000,000 | Started-Not Completed |
| Hwy. 72 | \$ | 18,880,000 | \$ | 41,000,000 | Started-Not Completed |
| Resurfacing | \$ | 50,000,000 | \$ | 43,508,563 | Completed |
| Cel River Road | \$ | 40,510,000 | \$ | 73,000,000 | Started-Not Completed |
| Sutton/Spratt/FM Parkway | \$ | 23,130,000 | \$ | 66,000,000 | Started-Not Completed |
| Hwy. 557 - 3 lane | \$ | 25,520,000 | \$ | 3,558,098 | Completed |
| Hubert Graham Way Extension | \$ | 2,830,000 | \$ | 2,677,695 | Completed |
| Hwy. 49/557/274 Intersection | \$ | 7,300,000 | \$ | 1,076,990 | Completed |
| US 321/Kings Mountain Road | \$ | 1,940,000 | \$ | 1,417,612 | Completed |
| US 21/Springdale Intersection | \$ | 6,820,000 | \$ | 1,090,524 | Completed |
| Sutton Road Intersections | \$ | 3,000,000 | \$ | 3,269,493 | Completed |
| Flint Hill St. Community Drainage | \$ | 4,570,000 | \$ | 1,183,907 | Completed |
| Celanese/Cherry Intersection | \$ | 1,590,000 | \$ | 3,115,720 | Completed |
| US 21 left turn lanes | \$ | 1,030,000 | \$ | 869,572 | Completed |
| Bate Harvey Road | \$ | 2,950,000 | \$ | 1,829,330 | Completed |
| US 21 | \$ | 35,880,000 | \$ | 3,065,649 | Completed |
| Neely Road | \$ | 10,850,000 | \$ | 425,923 | Completed |
| Total | \$ | 277,920,000 | \$ | 358,789,076 | |

^{*}Original budget determined in 2017 prior to referendum. Amended budget mainly due to inflation during Covid.

VI. CONCLUSION

For the audit period, this audit concludes that York County is in compliance with the Capital Project Sales and Use Tax and the 2017 referendum, and the revenue was utilized exclusively for projects identified in the referendum.